

NORTHERN CALIFORNIA INDIAN DEVELOPMENT COUNCIL, INC.

SERVING THE AMERICAN INDIAN PEOPLE OF CALIFORNIA SINCE 1976

September 15, 2011

Francelle Phillips CCHE 900 N Street, Room 380 Sacramento, CA 95814

Dear Ms. Phillips;

The Northern California Indian Development Council, Inc. would like to request a twelve-month extension of our grant for the Carson Block Project, extending the project end date to December 31, 2012.

Our request is necessary as a result of the overall economic situation and the issues surrounding the State's 2011/2012 budget. Due to the impact of AB 26 & AB 27 on the City of Eureka's redevelopment agency, our original source of match funding, we have been unable to progress at the pace we anticipated. The City of Eureka is still committed to supporting this project but is limited in their ability to help at this time.

Knowing that the City's situation will probably not change in the immediate future, we continue to seek funding and have submitted a grant proposal to the USDA for \$500,000, which would be used as match for the project. There are no restrictions on these funds for use on the Carson Block and Ingomar Theater project. The USDA grant also requires a match but the CCHE funding meets the criteria and puts us well over the required match. This grant proposal was written specifically to support the Round Two CCHE grant. There has been no information on the status of our request to date.

Additionally, we have submitted a request to the California Endowment for a program they call "Program Related Investments". This opportunity is designed

ECUTIVE DIRECTOR
Terry L. Coltra

NERNING COUNCIL Richard Myers Chairperson

aWanda Quinnell Vice-Chairperson

Nadine McNeal Secretary

Denise Padgette Treasurer

Diane Holliday Council Member

Verna Reece Council Member

Phyllis Jurin Council Member

Jerry Carpenter Council Member

Randall Mead, Jr. Council Member

> 241 F Street - Eureka, California 95501 Phone: 707-445-8451 - Fax: 707-445-8479 - Web Site: www.ncidc.org

to aid non-profit organizations that provide health and human services, with capital improvements needs funding. They are focusing on organizations that contribute to their 10-year Building Healthy Communities campaign. Del Norte County and the adjacent Yurok Tribal lands are one of the communities' funded under this project. The NCIDC works with the Yurok Tribe as well as Smith River Rancheria, Resighini Rancheria, Elk Valley Rancheria and our Indian Education Program, all of which are located in Del Norte County. As such, we fit the criteria and will submit a proposal before the September CCHE board meeting.

In addition to the above-mentioned potential sources of funding we have been researching the viability of New Market Tax credits. We have had conversations with several Community Development Financial Institutions who have New Market tax credit allocations. We are prime candidates for the New Market program because of the project and the fact that we are located in a non-metropolitan county and we work with a minority population.

Similarly, we have explored Historic Tax Credits and with the completion of the Historic Structures Report (available at the September CCHE Board meeting) we are nicely positioned to move forward with this as an alternative funding source. New Market Tax Credits are more immediately available but the Historic tax credits will contribute to the overall financing of the project.

This extension will give us the opportunity to solidify all the prospective funding sources we have been working on and it will allow us to continue to work toward other options. It is important to note that this project has not been dormant. NCIDC has contributed through matching funds and our own resources a little more \$293,000.00. We have also contributed to the project in ways that are not reflected in CCHE because the tasks don't necessarily fit the B-1 tasks but are critical to the continuation of the project.

The project is moving along albeit with some starts and stops along the way. The last required element that the city requested for permitting is now available (asbestos testing and abatement plan). That was a set back that took time and money to complete. In

addition, an unplanned expense came about due to the January 2010 earthquake. The City of Eureka is now requiring that the project follow the current building codes, which are more stringent and as a result the project engineer reworked the seismic design to fit the required codes. This has taken many months to complete, as they had to reengineer to meeting the updated codes. It has been challenging but not insurmountable and we have moved forward with the plan development process. The Historic Structure Report was not a part of the original plan but as we progressed through the planning phases we realized the importance of having the report to guide us through planning and construction so that the historic characteristics of the building are preserved and protected. And as mentioned above it will contribute greatly to funding the project.

Included is a revised Exhibit B – Scope of Work - Exhibit B-1 Work Plan, which outlines the changes in the schedule of work and funding sources. To assure that we are making progress, we have divided the pre-construction and construction tasks into phases on the Work Plan. The first phase entails the initial tasks of the seismic retrofit that can be completed with the resources available at this time. Due to the City's requirements, asbestos/lead testing was completed. Part of this phase includes hiring a contractor to mitigate the asbestos/lead in the roofing diaphragm, which will satisfy the final requirements of the City's permitting process and is noted on Exhibit B – Scope of Work: Pre-construction Phase 1A.

We are determined and confident that this project will be completed by the revised date because we are investing all our energy into exploring every possible source no matter how remote. Should you need clarification or have questions please do not hesitate to call Kathie Hamilton Gentry or me at the number below. We appreciate all the support you have given to this project.

Sincerely

Terry Coltra

Executive Director

Exhibit B – Scope of Work

Exhibit B-1 Workplan, Sources of Funding and Schedule (Revised September 15, 2011)

Carson Block Building – CCHE ID# R2-27

Task Descriptions	Deliverable(s)	CCHE	Match	Match Source	Start Date	Completion Date
Planning – engineering documents	Initial drawings and engineering report.	0	\$49,996	The City of Eureka	October 21, 2005	June 28, 2006
Preconstruction Planning: Final Architectural review and preparation of technical documents. **Architectural, Engineering, historic preservation review & mechanical and electrical engineering	Final theater retrofit design plans. Specs for electrical and mechanical design plans; audited cost schedule and scope of work; construction plans. Permit/ plan review & plan adjustments. Historic Structure Report	\$273,577.52	\$213,082.75 \$30,000	NCDC (Carson Block Management) *City of Eureka (permit fee waiver) In-kind	July 5, 2007	September 27, 2011
3. Pre Construction Phase 1A & Construction Phase 1A Asbestos testing and mitigation. Removal of non-historic roofing and structural materials. Installation of roof diaphragm & vertical ties as first phase of seismic retrofit and historic restoration.	Bid process for asbestos mitigation & roof diaphragm system contractor. Hazmat and non-historic materials removal, first step in upper level stabilization for retrofit. Repair historic skylights and roofing system	\$250,000	\$250,000	Loan/ Investment from non-traditional sources. (Pending proposals: USDA grant and the California Endowment program)	July 14, 2011	November 18, 2011
Selection of Prime Contractor(s) and Specialized Subs	Prepare and release final bid documents and design/build specs; conduct pre- bid walkthroughs; select prime.	0	\$8,000	NCIDC Reserves	January 9, 2012	March 15, 2012
5. Preconstruction Phase 1 B Staging: Removal of non-historic modifications	Final plans for selective seismic retrofit; scaffolding and misc. bracing and support; excavation and construction	\$125,570.48	\$170,240.48	NCIDC, City of Eureka and New Market and Historic Tax credits (Pending proposals: USDA grant and the California Endowment program)	April 1, 2012	June 30, 2012
6. Construction – Phase 1B	Rough carpentry and layout of theater space, office and public spaces for stabilization for retrofit; Electrical and Mechanical	\$390,852.00	\$318,680.77	The City of Eureka & New Market and Historic Tax Credits. (Pending proposals:	May 6, 2012	December 31, 2012

Exhibit B - Scope of Work

Exhibit B-1 Workplan, Sources of Funding and Schedule (Revised September 15, 2011)

Carson Block Building – CCHE ID# R2-27

Task Descriptions	Deliverable(s)	CCHE	Match	Match Source	Start Date	Completion Date
	installed			USDA grant and the California Endowment program)		
6. Indirect	Administrative project staff	\$60,000	\$60,000	Carson Block Management	July 5, 2007	December 31, 2012
7. Final Reporting	Final Invoice and Report to CCHE					(By end of Agreement)
TOTAL		\$1,100,000	\$1,100,000			

Narrative information to further explain one or more of the task descriptions -

The tentative timelines reflect the adjusted schedule of completion. As a condition of the City's permitting process, it is required by the Air Quality Management District to test for and mitigate any asbestos before starting construction and this is the last task prior to receiving final clearance for permits. It is still possible that the City of Eureka Redevelopment Funds will be available to contribute to the project. NCIDC has provided funding from the Carson Block Management fund (\$213,082.75) and City of Eureka (\$30,000) In-Kind as a plan review fee waiver. The Historic and New Market Tax Credits are being explored as financing options. We are awaiting the results of the USDA grant, are in the process of submitting a proposal to the California Endowment for their Program Related Investment Program and we continue to search for other options, conventional and otherwise.