## Exhibit B – Scope of Work Exhibit B-1 Work plan, Sources of Funding and Schedule Revised October 2011

Task Descriptions	Deliverable(s)	CCHE	Match	Match Source	Start Date	Completion Date
	E	40	407.777			
1. Master Plan Assessment	Eagle's Nest Lodge final conceptual design related to Master Plan Assessment	\$0	\$26,666	In-hand	3/1/2011	5/30/2011
2. Architectural Construction Plans, Engineering documents	Architectural and Engineering Construction Drawings as approved by Los Angeles County Regulatory Agencies	\$40,000	\$40,000	In-hand	12/1/2011	4/31/2012
3. CEQA, Agencies, Research, Bids, Etc	Continuation of CEQA determination, if unforeseen circumstances arise, Archeological and Biological Analysis	\$15,000	\$16,900	In-hand	5/1/2012	9/30/2012
4. Dismantling of existing structure	Exterior siding removed, catalogued, stored; removal of balance of structure; site clearing	\$25,000	\$34,400	In-hand	10/1/2012	10/31/2012
5. Site preparation	Site wall, septic system, temporary office, grading	\$55,000	\$62,902	In-hand	11/1/2012	11/14/2012
6. Foundation	Excavation, foundation, backfill	\$25,000	\$52,396	In-hand	11/15/2012	11/30/2012
7. Utilities/ Infrastructure	Water Tank, Septic System, Propane Tank, Fire Hydrant/ Box, Underground work, gas, electric, water hookup	\$25,000	\$16,030	In-hand	11/15/2012	2/14/2013
8. Framing	framing, pest control	\$25,000	\$50,706	In-hand	2/15/2013	2/28/2013
9. Exterior	Scaffold, exterior trim, replacement	\$45,000	\$0		3/1/2013	5/31/2013

Task Descriptions	Deliverable(s)	CCHE	Match	Match Source	Start Date	Completion Date
	of siding					
10. Plumbing	Plumbing installation	\$25,000	\$0		2/15/2013	2/28/2013
11. Fire Sprinklers	Fire sprinkler installation	\$7,500	\$0		2/15/2013	2/28/2013
12. Electrical	Electrical installation	\$7,500	\$0		3/1/2013	3/14/2013
13. HVAC	Heating, air conditioning installation, sheet metal work	\$7,500	\$0		3/15/2013	3/31/2013
14. Roofing	Roofing and light tube installation	\$25,000	\$0		4/1/2013	4/14/2013
15. Windows and Exterior Doors	Installation of windows, doors, hardware	\$25,000	\$0		5/15/2013	6/14/2013
16. Insulation and Drywall	Install insulation and drywall	\$7,500	\$0		5/15/2013	6/14/2013
17. Flooring	Installation of floors	\$,7500	\$0		6/15/2013	6/30/2013
18. Paint and Stain	Paint and stain	\$7,500	\$0		7/1/2013	7/31/2013
19. Interior Trim and Doors	Installation of interior details and doors	\$40,000	\$0		7/1/2013	7/31/2013
20. Bath and Prep Room	Installation of hardware, cabinets, countertops, appliance spaces	\$7,500	\$0		7/1/2013	7/31/2013
21. Fireplace	Construction of fireplace	\$7,500	\$0		7/15/2013	7/31/2013
22. Ceramic Tile	Installation of ceramic tile	\$7,500	\$0		7/15/2013	7/31/2013
23. Exterior Decks	Exterior walks, decks, railings	\$7,500	\$0		8/1/2013	8/14/2013
24. Clean Up	Site cleanup, disposal fees	\$25,500	\$0		8/15/2013	8/31/2013
25. Indirect/Admin.		\$29,500	0		3/1/2011	11/31/2013
Final Reporting	Final Invoice and Report to CCHE					2/28/2014
TOTAL CCHE PROJECT BUDGET		\$500,000	\$300,000			
Final Reporting	Final Invoice and Report to CCHE					2/28/2014

As a result of the relocation, additional costs for utilities/ infrastructure in the amount of \$187,000.00 will be incurred and covered entirely by the Santa Catalina Island Conservancy.